



Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	8,911,959	8,911,959	0	0
Stadium (2011 Construction Fund Only)	8,911,959	8,911,959	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	515,128	515,128	0	0
Pre-Construction Services - Manhattan	37,500	37,500	0	0
Advent (Branding Contract)	0	0	0	0
Guaranteed Max Price (GMP)	5,352,331	5,352,331	0	0
Architectural & Engineering	3,007,000	3,007,000	0	0

Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	100,000	100,000	0	0
Stadium (Athletics Sports Marketing Only)	100,000	100,000	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	0	0	0	0
Pre-Construction Services - Manhattan	0	0	0	0
Advent (Branding Contract)	100,000	100,000	0	0
Guaranteed Max Price (GMP)	0	0	0	0
Architectural & Engineering	0	0	0	0

Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	246,781,291	240,815,707	5,472,694	492,890
Stadium (2016 Construction Fund Only)	53,493,258	53,493,258	0	0
Payment to City (Sewer & Turn Lanes)	936,126	936,126	0	0
FF&E	602,232	602,232	0	0
Technology	602,754	602,754	0	0
Easements	102,500	102,500	0	0
Testing	211,196	211,196	0	0
Pre-Construction Services - Manhattan	0	0	0	0
Advent (Branding Contract)	0	0	0	0
Guaranteed Max Price (GMP)	50,945,450	50,945,450	0	0
Architectural & Engineering	93,000	93,000	0	0
MHS Auditorium, Gym & Nat	26,772,037	26,765,116	6,921	0
FF&E	181,839	178,918	2,921	0
Technology	192,810	192,810	0	0
Testing	437,548	437,548	0	0
Guaranteed Max Price (GMP)	24,545,183	24,541,183	4,000	0
Architectural & Engineering	1,414,658	1,414,658	0	0
MNHS	12,739,134	12,739,134	0	0
Consultant	317,754	317,754	0	0
HVAC	2,648,178	2,648,178	0	0





